



## Planning Framework

- Population Growth
- Aging Infrastructure
- Future Regulations

\*2016 data and Master Plan information

### WATER RECLAMATION FACILITY IMPROVEMENTS





120,640

projected population increase anticipated by 2036

#### \$100 MILLION

projected collection system investment

#### **\$160 MILLION**

projected treatment plant expansion & investment

#### 21 MGD\*

current treatment plant capacity 30.1 MGD\*

future treatment plant capacity

## **General Project Scope**

#### **IMPROVEMENTS**

- Existing Facility Rehabilitation
- Existing Facility Replacement
- Improve Facility Hydraulics
- Improve Operations & Maintenance
- Improve Effluent Quality
- Represents ~25% of Project Budget

#### **EXPANSION**

- Current Rated AADF\* = 21.0 mgd\*\*
- Phase 1 AADF = 30.1 mgd
- Phase 1 ADMM\*\*\* = 42.7 mgd
- Phase 1 PDF\*\*\*\* = 70.1 mgd
- Phase 1 PIF\*\*\*\* = 72.7 mgd
- Represents ~75% of Project Budget

```
*AADF – Annual Average Daily Flow
```


\*\*\*ADMM – Average Day Max Month

\*\*\*\*PDF - Peak Day Flow

\*\*\*\*\*PIF – Peak Instantaneous Flow

<sup>\*\*</sup>mgd – Million Gallons per Day

# Existing Facility Layout



## **Advanced Technology**



## **General Project Schedule**

ACTIVITY	2019	2020	2021	2022	2023	2024
Conceptual & Preliminary Design Phase						
Detailed Design Phase						
Construction Phase						
Startup & Commissioning Phase						

## Milestones Completed

- ✓ Carollo Engineers design contract approved August 2019
- ✓ McCarthy selected as CMAR October 2019
- √ \$41,625,000 SRF Loan 1 approved December 2019
- ✓ SD DENR permit released for public comment December 2019



## **Anticipated Milestones**

- ✓ McCarthy CMAR Resolution approval February 2020
- ✓ 15% design cost model March 2020
- ✓ SD DENR permit approved April 2020



## **Acticipated Funding Plan**

```
✓ Loan 2 (2020 for 2021) $18,500,000
```

- ✓ Loan 3 (2021 for 2022) \$87,500,000
- ✓ Loan 4 (2022 for 2023) \$11,375,000

