

P.O. Box 7402, Sioux Falls, SD 57117-7402

Summary of Annual Progress (2021): ADA Transition Plan for Public Right-of-Way Pedestrian Facilities


The City's ADA Transition Plan for Accessibility of Pedestrian Facilities in the Public Right-of-Way, dated March 30, 2018, included a self-evaluation of pedestrian facilities and prioritization strategy for making accessibility improvements in the public right-of-way. This update will include progress made in 2021 on overall accessibility, as well as projects specifically related to the Letter of Finding (LOF) issued by the Federal Highway Administration, South Dakota Division (FHWA) and the City's proposed Correction and Implementation Plan for LOF Recommendation 4.

Progress on Correction and Implementation Plan for LOF Recommendation 4

In 2021, Priority 1 repairs (consisting of ADA curb ramps at intersection corners) and Priority 2 repairs (consisting of out-of-compliance sidewalk) were made on the following segments:

	2021									
Issue # - Location #	Location Description	Priority 1	Priority 2	Total	Comment					
Part of 2 - 4 & 5	Finish Minnesota Segment around 33rd (Ulteig)	\$69,425	\$84,580	\$154,005	Priority 1 and 2 upgrades complete.					
2 - 1	10th Street from Minnesota Ave to Main Ave	\$0	\$189,000	\$189,000	Priority 1 and 2 upgrades complete.					
2 - 11	Spring Ave from 8th St to 10th St	\$71,500	\$136,500	\$208,000	Priority 1 and 2 upgrades complete.					
2 - 18	11th Street from Summit Ave to Duluth Ave	\$0	\$37,000	\$37,000	Priority 1 and 2 upgrades complete.					
2 - 6 & 12	13th Street from Spring Ave to Minnesota Ave	\$0	\$41,500	\$41,500	Priority 1 and 2 upgrades complete.					
5 - 2	Intersection of 12th Street and Kiwanis Avenue	\$54,500	\$0	\$54,500	Priority 1 and 2 upgrades complete.					
5 - 3	Intersection of 18th Street and Grange Avenue	\$48,000	\$0	\$48,000	Priority 1 and 2 upgrades complete.					
	2021 Construction Administration	N/A	N/A	\$77,254						
	Design for 2022 Improvements	N/A	N/A	\$73,566						
				\$882,825	\$1,034,000 was					
					originally planned					

A map summarizing progress on LOF Recommendation 4 is included on the following page. The full updated version of the Correction and Implementation Plan for LOF Recommendation 4 follows the map. The original plan identified a \$1,034,000 investment on Recommendation 4 improvements in 2021 and the City invested \$882,825. The total invested for 2021 is lower than planned due to projects moving between years to coordinate with other projects as well as project estimates changing. It is worth noting that from 2017-2021 the City has invested \$534,881 more than the original funding commitments in the plan. Because bids have continually come in above original estimates and funding levels, an additional year was added to complete the plan. Additionally, projects have been moved to different years within the plan to better coordinate with Capital Improvement Program (arterial street) or State Transportation Improvement Program (interstate interchange) projects.



Correction and Implementation Plan for Recommendation 4, FHWA Letter of Finding (LOF) for HCR-20 DOT# 2014-0205, as revised

Highlights indicate revisions to plan since 6/30/17 Memo

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 4 & 5	Minnesota Avenue 18th Street to 22nd Street	\$121,428		\$121,428	Completed, asbuilt cost
Part of 2 - 16 & 17	S. Louise Avenue from 43rd Street to 49th Street	\$68,740	\$259,520	\$328,260	Completed, asbuilt cost
Part of 2 - 2 & 3 and 4 - 3	S. Dakota Avenue from 6th St to 8th Street	\$27,845		\$27,845	Completed, asbuilt cost
	Design for 2018 ADA Improvements	N/A	N/A	\$63,504	final cost
				\$541,037	was \$646,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total			
Part of 2 - 4 & 5	Minnesota Avenue 22nd Street to 33rd Street	\$199,653		\$199,653	Substantially completed, asbuilt cost; remaining ramps reprogrammed. ***		
Part of 2 - 4 & 5	Minnesota Avenue from 33rd Street to 41st Street	\$87,055		\$87,055	divided segment, moved from 2019; Partially completed, asbuilt cost; remaining ramps reprogrammed **		
Part of 2 - 4 & 5 (including Issue 6)	Minnesota Ave from 10th Street to 7th Street	\$50,898			added; ramps completed before overlay		
2 - 13	W. 41st Street from Louise Ave to Kiwanis Ave	\$147,098		\$147,098	divided due to pavement condition; completed, asbuilt cost		
2 - 13	W. 41st Street from Western Ave to Minnesota Ave	\$309,866		\$309,866	Substantially completed , asbuilt cost; remaining ramps reprogrammed.		
	Design for 2019-2020 ADA Improvements	N/A	N/A	\$125,920	currrent cost		
	\$920,490						

** Work on 2018 Recommendation 4 projects on 41st Street and Minnesota Ave stopped for the year. Work was completed on 63 intersection corners, but all work was not completed due to weather, right-of-way, property owner and utility issues that occurred during design and construction. The 17 ramps not completed will be included in future Recommendation 4 projects.

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
2 - 13	W. 41st Street from Kiwanis Ave to Western Ave	\$129,682		\$129,682	divided due to street condition, moved from 2018
2 - 15	S. Western Avenue from 41st St to 50th St	\$179,424	\$344,882	\$524,306	moved from 2021
2 - 10	11th Street from Main Ave to Phillips Ave	\$0	\$81,454	\$81,454	moved from 2020; Phase 1 completed with previo Road Diet project.
Part of 2 - 4 & 5 (including Issue 6)	Minnesota Avenue from 2nd Street to 7th Street	\$167,152		\$167,152	added; ramps completed before overlay
Part of 2 - 4 & 5 (including Issue 6)	Minnesota Avenue from 11th Street to 18th Street	\$140,752		\$140,752	added; ramps completed before overlay
	Design for 2020-2021 ADA Improvements	N/A	N/A	\$74,774	current cost; add CA above
				\$1,118,120	was \$931,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2-13 and 4-4	Intersection of 41st Street & Western Avenue (RSI)	\$49,235	\$121,213	\$170,448	moved from 2019 due to high bids
Parts of 2 - 4, 5 & 13	Finish Minnesota/41st Segment	\$115,067		\$115,067	completed remaining Phase 1
2 - 7	9th Street from Minnesota Ave to Phillips Ave	\$21,400	\$184,000	\$205,400	Phase 1 and 2 completed
Part of 2 - 2 & 3 and 4 - 3	S. Dakota Avenue from 6th St to 8th Street		\$124,500	\$124,500	Phase 1 and 2 completed
Part of 2 - 2 & 3 and 4 - 3	S. Dakota Avenue from 8th Street to 10th Street	\$144,600	\$193,400	\$338,000	Phase 1 and 2 completed
2 - 9	10th Street from Mall Ave to Bus Stop	\$11,137	\$71,437	\$82,574	Parking Ramp and Bus Stop Projects
	2020 Construction Administration	N/A	N/A	\$103,643	JSA
	Design for 2021-2022 ADA Improvements	N/A	N/A	\$71,778	approved agreement
				\$1,211,410	was \$866,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 4 & 5	Finish Minnesota Segment around 33rd (Ulteig)	\$69,425	\$84,580	\$154,005	13 intersection corners
2 - 1	10th Street from Minnesota Ave to Main Ave	\$0	\$189,000	\$189,000	Phase 1 and 2 completed; moved from 2020
2 - 11	Spring Ave from 8th St to 10th St	\$71,500	\$136,500	\$208,000	Phase 1 and 2 completed; moved from 2020
2 - 18	11th Street from Summit Ave to Duluth Ave	\$0	\$37,000	\$37,000	Phase 1 and 2 completed; moved from 2020
2 - 6 & 12	13th Street from Spring Ave to Minnesota Ave	\$0	\$41,500	\$41,500	Phase 1 and 2 completed; moved from 2020
5 - 2	Intersection of 12th Street and Kiwanis Avenue	\$54,500	\$0	\$54,500	Phase 1 and 2 completed; moved from 2020
5 - 3	Intersection of 18th Street and Grange Avenue	\$48,000	\$0	\$48,000	Phase 1 and 2 completed; moved from 2020
	2021 Construction Administration	N/A	N/A	\$77,254	JSA
	Design for 2022 Improvements	N/A	N/A	\$73,566	approved agreement
				\$882,825	was \$1,034,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 4 & 5 (including Issue 6)	Minnesota Ave from Russell Street to 2nd Street	\$147,905	\$311,257	\$459,162	added; hopefully 2022 segment is adjacent to complaint; bid
Part of 2 - 4 & 5 (including Issue 6)	Minnesota Avenue from 33rd Street to 41st Street		\$1,100,000	\$1,100,000	in design; moved from 2023; added 25% to estima
	2022 Construction Administration	N/A	N/A	\$110,000	est
	Design for 2023 Improvements	N/A	N/A	\$80,000	est
				\$1,749,162	was \$1,445,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 8 and 4 - 2	Phillips Avenue from 8th St to 9th St	\$21,000	\$72,000	\$93,000	project schedule changed; moved from 2019
Part of 2 - 8 and 4 - 2	Phillips Avenue from 9th St to 10th St	\$21,000	\$72,000	\$93,000	project schedule changed; moved from 2019
Part of 2 - 13	W. 41st Street from Western Ave to Minnesota Ave		\$1,090,000	\$1,090,000	in design; moved from 2022; added 25% to estimat
Part of 2 - 14 and 7 - 1	41st Street from Marion Road to Shirley Ave, including Shirley Ave	\$125,000	\$400,000	\$525,000	part of City/SDDOT I-29 and 41 st Street project
	2023 Construction Administration	N/A	N/A	\$109,000	est
	Design for 2024 Improvements	N/A	N/A	\$80,000	est
	_			\$1,990,000	was \$2,375,000

Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 4 & 5	Minnesota Avenue 18th Street to 22nd Street		\$560,000	\$560,000	moved from 2023; added 25% to estimate
Part of 2 - 4 & 5	Minnesota Avenue 22nd Street to 33rd Street		\$700,000	\$700,000	moved from 2023; added 25% to estimate
Part of 2 - 4 & 5 (including Issue 6)	Remainder of Minnesota Avenue from 41st St to 2nd St, excluding 18th Street to 33rd Street	\$300,000	\$987,000	\$1,287,000	revised based on Minnesota Reconstruction
	2024 Construction Administration	N/A	N/A	\$126,000	est
	Design for 2025 Improvements	N/A	N/A	\$100,000	est
				\$2,773,000	was \$1,400,000

	added year due to increasing costs; budgets				
Issue # - Location #	Location Description	Priority 1	Priority 2	Total	
Part of 2 - 14 and 7 - 1	41st Street from Shirley Ave to Louise Avenue	\$125,000	\$350,000	\$475,000	separated segment and moved from 2023
Part of 2 - 16 & 17	Remainder of S. Louise Avenue from Bus Station to	\$76.000	\$380.000	\$456,000	moved from 2021
	49th St. and 41st Street to Walmart	\$70,000	\$300,000	φ+30,000	1110760 110111 2021
5 - 1	Intersection of 57th Street and Louise Avenue	\$36,000	\$0	\$36,000	moved from 2021
Part of 2 - 13	W. 41st Street from Louise Ave to Western Ave		\$573,000	\$573,000	moved from 2022
				\$1,540,000	

Total Investment 2017-2025 \$12,726,000 was \$9,359,000

Progress on Transition Plan Priorities

As outlined in the transition plan, the following table shows progress on each accessibility priority:

Priority	Existing Situation/ Accessibility Issue	2017 Number of Non-Compliant Locations [1]	Target Date for Completion [2]	 2020 Number of Non-Compliant Locations	2021 Number of Non-Compliant Locations
1	Non-operational push buttons	84	2 years	2	0
2	Vertical curb barriers (with no curb ramps) at locations with existing sidewalk crossings.	186	3 years	86	48
3	Curb ramps in poor condition <60 condition rating	277	5 years	18	18
4	Push buttons with height less than 15" and more than 48"	124	5 years	104	91
5	Push buttons with reach distance over 25"	77	5 years	67	62
6	Clear ground space at pedestrian push buttons with size less than 30"x48" or where none was identified	88	7 years	68	67
7	Pedestrian pushbuttons with low compliance rating <60	96	10 years	64	61
8	Vertical faults on sidewalks and curb ramps	16,013	15 years	14,136	13,695
9	Obstructions present on curb ramps and sidewalks (remove or mitigate)	687 [3]	15 years	590	579
10	Curb ramps with low compliance rating <60	1,682	20 years	1452	1,360
11	Excessively non-compliant driveways and sidewalk segments with excessive cross slope	1,013 [4]	20 years	998	976


^[1] As identified in the self-evaluation inventory, count may overlap in other categories. Consideration also given to adjacent non-compliant facilities. Non-compliant facilities could include curb ramps, sidewalks, and pedestrian buttons. Detail on priorities 1-7 are attached in expanded tables.

^[2] The target date for completion began at the point of implementation of the transition plan, March, 30, 2018. The date in this column represents an estimate of when the prioritized accessibility issues will be fixed.

^[3] The number of curb ramp obstructions in 2017 was originally reported as 582, but should have been 687.

^[4] The number of excessively non-compliant driveways in 2017 was originally reported as 1,002, but should have been 1,013.

The following map has been used to show progress on vertical curb barriers (Priority #2) since 2013. The map does not include ramps upgraded that were not vertical curb barriers to begin with.



Investments in Pedestrian Facilities


Investments in new and upgraded pedestrian facilities within the public right-of-way were tracked to show the type and amount of investment the City is making in specific areas. Funding categories include:


- New Ramps (installed as a part of street network expansion projects where there was not previously a sidewalk or ramp)
- Reconstructed Ramps (installed as a part of City alteration or reconstruction projects)
- New and reconstructed pedestrian push buttons
- Sidewalk (New and reconstructed sidewalk on City projects)
- Pedestrian Bridge (funds associated with installation of a pedestrian bridge and new paths and connections in Rotary Park)
- Note: Funds for ADA upgrades associated with the complaint area (and detailed earlier in the memo) are not included in the categories below.

2021 Investments in New and Upgraded Pedestrian Facilities (Not including funds spent on Correction and Implementation Plan for LOF Recommendation 4)									
Push Buttons (New/Reconstructed)	New Ramps								
\$277,501.49	\$1,576,506.28	\$867,379.35	\$47,698.29	\$216,493.77					

Adding all of the pedestrian facility investments above, and improvements made in the complaint area, the City invested **over \$3.8** in **pedestrian facility improvements in 2021**.

The following map shows the City's 2021 Capital Improvement Projects, which included ADA upgrades as needed.





Projects subject to change due to available funding

Asphalt Mill and Overlay

Asbuilt or Slurry Seal

Concrete/Utility Repair in 2020, Overlay in 2021



- 77th Street and Cliff Avenue Intersection (Traffic Signal)
- 12th St and LaMesa Drive Intersection (Traffic Signal)
- Minnesota Avenue & Russell Street Intersection • 69th Street and Sycamore Ave Improvements
- 33rd Street & Minnesota Ave Reconstruction
 Marion Road Improvements N of I-90 to Foundation Court
- . Marion Road: 41st Street to South of 57th Street (Overlay)
- Marion Road: Madison St to Maple St (Joint Resealing)
- Marion Road: 12th Street to Madison Street
- Minnesota Ave: 57th St to St. Andrews Dr
 I-29 Interchanges Joint Repair: 12th Street, 26th Street, Madison Street
- Kiwanis Ave: 12th Street to 41st Street
- Various Intersection ADA Improvements
 57th Street: Veterans Parkway to Six Mile Road (grading)
- 49th Street: Western Ave to West Ave 49th Street: Arway Dr to Oxbow Ave
- Veterans Parkway: 6th St to Madison St
- Phillips Ave: 14th St to 18th S
- Walts Ave: 12th St to 15th St & 17th Street: Menlo Ave to Walts Ave
- 17th St: Minnesota Ave to Summit Ave
- Highland Neighborhood Improvements Phase 2
- 85th Street: Hughes Ave to Tallgrass Ave
 Bridges: 8th St, 57th St, 69th St, and Summit Ave/15th Street
- Bluestem Street: Holbrook Ave to Marion Rd (Water Driven)
 Holt Ave: 28th St to 33rd St (Water Driven)
- Sherman Ave: Walnut St to Bennett St (Sanitary Driven)
- Lewis Ave: Spruce St to Russell St & Walnut St: Lewis Ave. to St. Paul Ave. (Sanitary Driven)
 15th Street Bike Route Improvements

Alley Drainage NE of 31st St & Duluth Ave and 31st Street from Duluth Ave to Minnesota Ave Overlay

State Projects

- I-229 Mill and Overlay: Exit 1 to Exit 2 North bound and South bound lanes
- I-29 & I-229 Median Guardrail upgrades
- I -29 Concrete Repairs: 60th St, Benson Rd, Maple/Russel, Madison St, 12th St, 26th St
 Bridge Maintenance: 60th St, 26th St, and Russell St
- 26th Street and Southeastern Ave
- I-90 EB and WB Ramps Widening

Electric and Lights 🥜

- Whittier Neighborhood Underground Conversion, Phase II
- LED Conversion (Various Locations) 8th St and 10th St Fiber Optic Project

- Storm Drainage Projects
 - Drainage Improvements (various locations)
- Sump Pump Collection Systems (various locations)
 Cliff Avenue Levee Outfall
 BMP 51-1, BMP 25-1E, Basin 371/373, Basin 115

- Highland Addition Riverdale Road

Water Projects

- Water Purification Plant: Chlorine Building Addition & Ammonia Storage Project Water Purification Plant, West Reservoir, South Reservoir, and 85th St Tower Valve,
- Meter, & Piping Improvements
- 26th Street: Marion Road to Sertoma Ave (Cathodic Protection)
 66th Street: Sundowner to Jordon Drive
- Six Mile Road: Donnally Drive to 10th Street
- 41st Street: Holbrook/Valley View Ave to Marion Road (Trenchless Rehab)

Water Reclamation Projects

- Water Reclamation Plant Expansion(Masterplan Improvements)
- Main Pump Station Replacement
 ESS Basin 18C Sanitary Sewer Extension
 Pump Station 215 Force Main Improvements
- PS 240 Equalization Improvements P1- Equalization & P2 Forcemain
- PS218 & PS 203 Improvements
- Pipe Lining Program (Annual Program)

Parks and Recreation Projects



- Greenway/ Trail Improvements: Bike Trail Cherry Creek Corridor
 Greenway/Trail Improvements Reconstruct Falls Park Drive, Oxbow Spur, 1229 Underpass
- Cyclic Park Infrastructure Improvements: Falls park and Yankton Trail Park
- Bike Trail Reconstruction Misc.

Other City Facilities 📵 🚳 🐧





- Centralized Facilities Improvements for Various City Buildings
- Centralized Facilities: Law Enforcement center Chiller Replacement
 Landfill: Leachate Recirculation and Gas System Infrastructure Cells 2, 3, & 4
- Landfill: Building & Site Improvements



Key Indicators of Pedestrian Facility Accessibility

The City has chosen key indicators of pedestrian facility to track over time to demonstrate overall progress in accessibility: vertical curb barriers removed, detectable warning presence, curb ramp running slope, obstructions in sidewalk and curb ramps, and notices of sidewalk repair issued and repairs completed, and height, reach and clear ground space at pedestrian push buttons.

Table: Key Indicators of Overall Pedestrian Facility Accessibility

Indicator	2020		2021	
Vertical Curb Barriers	Number of Curb Ramps	Percent of Barriers Remaining	Number of Curb Ramps	Percent of Barriers Remaining
Vertical Curb Barriers Removed	50	55.32%	40	54.04%
Curb Ramps Installed/Upgraded (including barriers removed)	640	Not applicable	724	Not applicable
Detectable Warning	Number of Curb Ramps	Percent of Curb Ramps	Number of Curb Ramps	Percent of Curb Ramps
Yes	11,184	67.93%	12,289	74.64%
No	5,680	34.50%	5,302	32.20%
Not Required	0	0.00%	0	0.00%
Curb Ramp Obstructions	Number of Obstructions	Percent of Curb Ramps with Obstruction	Number of Obstructions	Percent of Curb Ramps with Obstruction
General Obstructions	65	0.39%	59	0.35%
Inlet Lid	39	0.23%	37	0.22%
Sidewalk Obstructions	Number of Obstructions	Percent of Segments with Obstruction	Number of Obstructions	Percent of Segments with Obstruction
General Obstructions	209	0.84%	209	0.84%
Inlet Lid	316	1.27%	311	1.25%
Curb Ramp Running Slope	Number of Curb Ramps	Percent of Curb Ramps	Number of Curb Ramps	Percent of Curb Ramps
8.3 % or less	13,702	81.38%	14,595	86.68%
8.4 %-10.3%	1,669	9.91%	1,593	9.46%
10.4 %-13.3%	986	5.86%	941	5.59%
13.4 % or more	446	2.65%	399	2.37%
Unknown/Null	34	0.20%	28	0.17%

New Sidewalk Inspections	Number of Segments	Miles	Number of Segments	Miles
Inspections of New Sidewalk Installation	1,078	17.49	1,677	22.92
Notices of Sidewalk Repair	Number of Segments	Percent	Number of Segments	Percent
Sidewalk Inspection/Repair Program and/or Complaint Segments Inspected	3,065	4.9%	4,641	7.26%
Notices Sent	765	Not applicable	2567	Not applicable
Repairs Completed	354	46.27%	393	15.31%
Push Button Reach	Number of Pushbuttons	Percent of Pushbuttons	Number of Pushbuttons	Percent of Pushbuttons
10" or less	855	70.08%	907	72.33%
10" to 25"	298	24.43%	285	22.73%
Over 25"	67	5.49%	62	4.94%
Push Button Height	Number of Pushbuttons	Percent of Pushbuttons	Number of Pushbuttons	Percent of Pushbuttons
42"	489	40.08%	542	43.22%
42" to 48"	450	36.89%	449	35.81%
15" to 42"	177	14.51%	172	13.72%
Over 48"	104	8.52%	91	7.26%
Under 15"	0	0.00%	0	0.00%
Clear Ground Space at Push Button	Number of Locations	Percent of Locations	Number of Locations	Percent of Locations
30" x 48" or more	1,144	94.39%	1,187	94.66%
Less than 30" or 48"	32	2.64%	31	2.47%
No Clear Ground Space	36	2.97%	36	2.87%